

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20173935, Building Permit - Commercial

Address: 910 NW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Thursday, March 22, 2018

Partial Correction

1	Misc	OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS INCLUDING STUDIO SOUTH WALL WHERE HAT CHANNEL IS BEING INSTALLED PRIOR TO APPLICATION OF GWB; <b>[LOBBY WALL SOUTH;</b>
---	------	---

<b>Above Ceiling Inspection</b>	John Borns	Partial	Thursday, March 22, 2018
---------------------------------	------------	---------	--------------------------

Partial Correction

1	Misc	OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING LOCATIONS: MEN'S RR; WOMEN'S RR; LOBBY; OFFICE; SHOWER
---	------	---

Partial Correction

2	Miscellaneous Correction	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @: <b>FRONT 2/3, BUT BORDERS ONLY AT REAR 1/3 PENDING VERIFICATION ALL ABANDONED EXISTING HVAC AND PLUMBING VTR'S ARE SEALED;</b>
---	--------------------------	--

Comments: