

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Jeremy Young	Partial	Thursday, March 22, 2018

Informational

- 1 Jeremy Young 03/08/2018 9:55 AM Contractor added inverts and collars to flared end section. Also added to Box 202, 203, 204. They were poured with KCMMB 4K concrete. The inverts were rubbed and filled to the flow line. The collars were poured in the same KCMMB 4K interior and exterior. The box 201 and the toe wall for the flared end section will be completed at a later date.

Informational

- 2 Jeremy Young 03/12/2018 2:52 PM Contractor poured inverts for boxes 201, 301, 302. Also poured the toe wall for flared end section 200. The flared end section toe wall was at least 8" wide and 24" deep. The box inverts were all poured and collars also. They were poured to the flow line and KCMMB 4K mix was used.

Informational

- 3 Jeremy Young 03/22/2018 10:21 AM Contractor is working on the 100 storm line within the basin. They are laying the 30" concrete pipe for the outflow into the creek. They have the proper bedding of at least 6" of rock surrounding the pipe.

Comments: