

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20170784, Building Permit - Commercial

Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Khanh Nguyen	Failed	Thursday, March 22, 2018

### Corrective Action Required

1	Miscellaneous Correction	<b>**IN-WALL ONLY FROM CORRIDOR/OPEN OFFICE WALL TO SOUTH EXTERIOR WALL:</b> -ALL EXTERIOR WALL BOTTOM TRACK SHALL BE ANCHORED TO FOOTING PER PLAN (1/2" BOLT @ 32" OC) -ALL EXTERIOR STUDS SHALL BE FASTENED TO UPPER SUPPORT L STEEL PER PLAN (3 SCREWS AT SLOTS AND 4 TO L STEEL) -ALL EXTERIOR WINDOW HEADERS SHALL BE SIZED PER PLAN (8" FOR H1 AND 12" OF H2); INSTALL 2 KINGS STUDS, 1 CRIPPLE STUD, AND FASTENED TOGETHER PER DETAIL -PROTECT PVC AT BOTTOM TRACK -COMPLETE PLUMBING AT NEAR SW OF BUILDING
---	--------------------------	--

**Comments:**