

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20170916, Building Permit - Commercial

Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Thursday, March 22, 2018
Partial Correction 1 Misc		LINE 6 (2 HOUR WALL) WITNESSED ASSEMBLY OF FIRE INSULATION AND SPRAY BETWEEN AIR GAP IN 2 HOUR WALL. -ROOF TOP FIRESTOP APPROVED	
Partial Correction 2 Misc		SOUTH MECHANICAL ROOM : NORTH FACE, TOP OUT SCREW PATTERN APPROVED 1ST LAYER (TOP 6 FEET)	
Partial Correction 3 Misc		WEST ELEVATOR SHAFT: ALL APPROVED, 2nd LAYER FACE APPROVED	
Partial Correction 4 Misc		SOUTH STAIR TOWER, FIRST LAYER SHAFT WALL APPROVED, 2ND LAYER APPROVED, NEED TO INSPECT WHERE FRAMING AROUND LANDING AREA	
Partial Correction 5 Misc		ELEVATOR A, B: SHAFT WALL APPROVED, 2nd LAYER GYP BOARD APPROVED; SHAFT WALL AT FRONT FACE APPROVED, FIRST LAYER GYP APPROVED,SECOND LAYER GYP APPROVED	
Partial Correction 6 Misc		STAFF ELEVATOR 1: SHAFT WALL APPROVED; FIRST LAYER APPROVED; SECOND LAYER APPROVED  ELEVATOR 1 @ 3RD FLR: [ELEVATOR FRONT FRAMING + LINER BOARD OK TO COVER;	
Partial Correction 7 Misc		WEST STAIR: EAST WALL SHAFT, 1ST LAYER AND SECOND LAYER APPROVED. EAST SHAFT WALL APPROVED.	

**Above Ceiling  
Inspection**

Mike Copeland      Partial

Thursday, March 22, 2018

Partial Correction

1              Misc

-SOUTH STAIR 3-ST5 APPROVED TO DROP  
-WEST WING CORRIDOOR ALCOVE HARD LIDS APPROVED.  
-2 NURSE STATIONS APPROVED  
-SOILS ROOM APPROVED

3-160; 161; 163; 165; 166; 167; 185; COR 7;  
[3-103; 127; 129; 139; 156; CORR 1; CORR 2; CORR 3; CORR 5;

Partial Correction

2              Misc

SOUTH PATIENT ROOMS APPROVED TO DROP TILE AND HARD  
LIDS.

NORTH PATIENT ROOMS, HARD LIDS APPROVED. APPROVED TO  
DROP TILE

WEST WING CORE, APPROVED TO DROP TILE IN ALL

RM 131B, 134, 171, AND 172-OK TO DROP CEILING TILES

**Comments:**