

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Matt Munger	Partial	Thursday, March 22, 2018

Informational

- 1 Matt Munger 03/22/2018 3:06 PM
KAT had installed the storm pipe from MH 8-3 to CI 8-4, CI 8-5, and CI 8-6. There was an adequate amount of gravel below the pipe and the areas where they had started to backfill I observed an adequate amount gravel above the pipe. KC Test Lab was on site. Brett (KAT) said they were going to set CI 8-7, CI 8-8 and CI 8-9 on Friday if the weather was ok.

Comments: