

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173060, Building Permit - Residential

Address: 1705 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, March 22, 2018

Corrective Action Required

1	Miscellaneous Correction	<p>FRAMING:</p> <ul style="list-style-type: none">-Install hangers above front bed-Over cut studs in garage. Nail to sill plate-Block deck door stud-Install joist hanger above gfci box near ac-Fb rear basement bed closet wall from joist space-Over cut stud at rear basement bed; tighten all anchor nut <p>ELECTRICAL:</p> <ul style="list-style-type: none">-Install a receptacle at foyer(with area >5.6 sq meters) wall > 3 ft-Protect wiring at bottom plate near range-Bond hydrotub motor-Secure wiring within 12" of panel-Secure and support wiring at interval no more than 4.5 ft in unfinished basement ceiling <p>MECHANICAL:</p> <ul style="list-style-type: none">-Upper combustion air opening-Pan off return air from soffit space at rear basement bed; seal penetrations
---	--------------------------	--

***OK TO INSULATE

Gas Service Inspection - Residential	Khanh Nguyen	Passed	Thursday, March 22, 2018
---	--------------	--------	--------------------------

**Electrical Service
Inspection - Residential**

Khanh Nguyen

Passed

Thursday, March 22, 2018

Comments: