

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection Informational	Matt Munger	Partial	Friday, March 23, 2018

1 Matt Munger 03/22/2018 3:06 PM

KAT had installed the storm pipe from MH 8-3 to CI 8-4, CI 8-5, and CI 8-6. There was an adequate amount of gravel below the pipe and the areas where they had started to backfill I observed an adequate amount gravel above the pipe. KC Test Lab was on site. Brett (KAT) said they were going to set CI 8-7, CI 8-8 and CI 8-9 on Friday if the weather was ok.

Informational

2 Matt Munger 03/23/2018 9:43 AM

KAT had poured the collars for MH 8-3, CI 8-4, CI 8-5, and CI 8-6. They had set CI 8-7 but have not installed gravel or pipe. There was an adequate amount of gravel below CI 8-7.

I checked the inverts for CI 6-1, CI 1-5, CI5-1, CI 4-2, CI 4-3, CI 3-1, and CI 1-4. All of the inverts were formed smooth. I did observe some small amount of gravel but nothing to be concerned of.

I opened up the manhole for CI 1-3 and noticed there was some standing water in the invert. CI 1-2 had silt built up in the invert that will need to be cleaned out.

Comments: