

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161771, Building Permit - Commercial

Address: 819 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Friday, March 23, 2018

Partial Correction

1 Misc

OK TO COVER FRAMING & SYSTEMS TO BE ENCLOSED AT:  
STAIRWELL SIDEWALLS AT: 4TH FLOOR;

BEHIND SHOWERS/TUBS AT: 4TH, 3RD, 2ND, 1ST AND BASEMENT

PERIMETER WALLS AT NORTH STAIRWELL AT BASEMENT; SHEAR  
WALL AT SAME LOCATION

ELEVATOR SHAFT FULL HEIGHT AFTER ONE MISSING SQUASH  
BLOCK IS IN PLACE @ 3RD FLOOR

WALLS AND ABOVE-CEILINGS AT:4TH FLOOR INCLUDING STAIR  
TOWERS; 3RD FLOOR INCLUDING STAIRWELLS; 2ND FLOOR  
INCLUDING STAIRWELLS; 1ST FLOOR INCLUDING STAIRWELLS;  
**[BASEMENT INCLUDING STAIRWELLS**

OK TO COVER RC CHANNEL @ CEILINGS AND CORRIDOR WALLS  
AT: 4TH FLOOR; 3RD FLOOR;

**Rated Assembly  
Inspection**

John Borns

Partial

Friday, March 23, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT STAIRWELLS:  
SOUTH STAIRWELL:

BASEMENT: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER  
PRE-ROCK ONLY;

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER INCLUDING PRE-ROCK;  
2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY;  
3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER;  
4TH FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER; BACK FACE AT UNITS AND CORRIDOR 1ST LAYER;  
TOWER & LANDING: 1ST LAYER AT HIGH & LOW CEILINGS & TOWER WALLS; 2ND LAYER AT HIGH & LOW CEILINGS & TOWER WALLS;

NORTH STAIRWELL:

BASEMENT: S & E WALLS - 1ST LAYER INCLUDING PRE-ROCK; S & E WALLS - 2ND LAYER; N & W WALLS - 1ST LAYER; N WALL - 2ND LAYER

1ST FLOOR: 2ND LAYER INCLUDING PRE-ROCK;

2ND FLOOR: 2ND LAYER PRE-ROCK ONLY;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER;

4TH FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER; BACK FACE AT UNITS AND CORRIDOR 1ST LAYER;

TOWER & LANDING: 1ST LAYER AT HIGH & LOW CEILINGS & TOWER WALLS; [2ND LAYER AT HIGH & LOW CEILINGS & TOWER WALLS;

Partial Correction  
2 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR:

SHAFT FACE / LID: 1ST LAYER FULL HEIGHT; 2ND LAYER FULL HEIGHT

SHAFT LID: 3 LAYERS + HAT CHANNEL; 4TH LAYER

BACK FACE AT UNITS AND CORRIDOR:

4TH FLOOR 1ST LAYER; **[3RD FLOOR 1ST LAYER;**

Partial Correction  
3 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT CEILINGS & WALLS THROUGHOUT AT: **[4TH FLOOR;**

**Comments:**