

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20173920, Building Permit - Residential

Address: 206 SW 3RD ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Final Mechanical Inspection - Residential</b>	John Borns	Not Ready	Monday, March 26, 2018

### Corrective Action Required

1	Miscellaneous Correction	IRC R703.1 SEALING OF EXTERIOR WALL: SEAL WALL WHERE LINE SETS PENETRATE.
---	--------------------------	---

### Corrective Action Required

2	Miscellaneous Correction	NEC 350.30; IRC 3802.1: LIQUIDTIGHT FLEXIBLE NON-METALLIC ELECTRICAL WHIP MUST BE SECURED TO STRUCTURE WITHIN 12" OF ENTRY TO A/C DISCONNECT ENCLOSURE. ZIP-TYING TO LINESET DOES NOT SATISFY ELECTRICAL CODE REQUIREMENT.
---	--------------------------	--

**Comments:**