

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Matt Munger	Partial	Tuesday, March 27, 2018

Corrective Action Required

1 Matt Munger 03/27/2018 1:23 PM
I walked along the silt fence on the west side and did not see any signs that silt has gotten past the silt fence. The HDPE storm pipe on the SW corner is sitting on top of the silt fence but there were no signs that silt has gotten past the silt fence. The rip rap around CI 1-2 and 1-3 has washed out a bit and the silt fence has been pulled down into the inlet 1-3 and should be pulled back up. There isn't any ESC in place for the NW corner of the site where they have done off-site grading. I have asked TJ to come up with and ESC plan since there is nothing in place. TJ sent in a request for his Engineer to come up with a plan and is waiting on that. It does not appear that there is any silt that has left the site in the NW corner. I spoke with Bryan on site with the Erosion Control Company and pointed out the concerns I had.

DEI-Site Visit	Matt Munger	Partial	Tuesday, March 27, 2018
----------------	-------------	---------	-------------------------

Informational

1 Matt Munger 03/21/2018 10:35 AM
No utility work was going on, contractors were working on building pad.

Informational

2 Matt Munger 03/26/2018 10:06 AM
No activity on site due to the rain.

Informational

- 3 Matt Munger 03/27/2018 1:00 PM
No activity on site due to the weather. Fencing has been installed by the entrances not allowing access into the site.

Comments:
