

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20173935, Building Permit - Commercial

Address: 910 NW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Failed	Tuesday, March 27, 2018

Corrective Action Required

1	Miscellaneous Correction	IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL PIPING: SPACING OF BLOCKS/HANGERS -- : 1/2" PIPE -- 6' MAX SPACING; 3/4" OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING. SUPPORT SUPPORT WITHIN 18" OF ENDS, 90'S, TEES, AND JOINTS.
---	--------------------------	--

Corrective Action Required

2	Miscellaneous Correction	IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. PAINT 100% OF STEEL PIPE INCLUDING AT SUPPORTS. SEE GAS PIPING AT METER AND ROOFTOP.
---	--------------------------	--

Corrective Action Required

3	Miscellaneous Correction	PRESSURE TEST WILL BE WITNESSED AFTER PIPE INSTALLATION IS APPROVED.
---	--------------------------	--

Comments: