

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Friday, March 30, 2018

Informational

- 1 Matt Munger 03/21/2018 10:35 AM  
No utility work was going on, contractors were working on building pad.

Informational

- 2 Matt Munger 03/26/2018 10:06 AM  
No activity on site due to the rain.

Informational

- 3 Matt Munger 03/27/2018 1:00 PM  
No activity on site due to the weather. Fencing has been installed by the entrances not allowing access into the site.

Informational

- 4 Matt Munger 03/28/2018 11:26 AM  
No activity on site due to the weather. Engineering Solutions was surveying the area to the east.

Informational

- 5 Matt Munger 03/30/2018 8:42 AM  
Delivered the revised retention basin plans to TJ, I informed him that there will need to be as-builts for the retention basin after it has been finished and submitted to show that it was built as the plans show.

TJ, had informed me that he wants to wait on tearing up the existing road and have a temporary section of road to tie-in the new section into the old, so they can meet the requirements to be able to go vertical.

TJ also stated he would like to start on the water line in a week or so when the storm is

done.

I informed TJ that I wanted to make sure we get the public sanitary tested prior to any pavement work being done.

**Comments:**

---