

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Air Test	Steve Robbins	Partial	Friday, March 30, 2018

Informational

1 We did the air test from existing Mh to A-o , A-o to A-1, and A-1 to A-2. The testing passed up to MH A-2. They are going to do the rest on april 23.Steve Robbins 03/30/2018 9:04 AM

DEI-Sanitary Sewer - Vacuum	Steve Robbins	Partial	Friday, March 30, 2018
-----------------------------	---------------	---------	------------------------

Informational

1 We did the vacuum testing for MH A-0, A-1 and A-2. The test was for 2.5 minutes and they all passed. They are planning on doing the rest of the MH on April 22, when it is 30 days for everything.Steve Robbins 03/30/2018 8:33 AM

Comments: