

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial  
Village at View High - Off-Site Sanitary Sewer  
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection Informational	Steve Robbins	Passed	Friday, March 30, 2018
1	The silt-fence is up and everything looks good.Steve Robbins 01/25/2018 3:18 PM		
Informational			
2	The silt fence is up and in good shape.Steve Robbins 02/07/2018 3:45 PM		
Informational			
3	I put this on the wrong permit last time, this project does not have the silt fence up yet. I talked with Chad and he has assured me he is pushing the company to install the silt fence. I talked with the P.M. for cityscapes and he was asking about the erosino control also. They silt fence companty came out last week and could not do it because of the ground being froze. If it is not in by tuesday feb. 20 I will have to take firmer action , but I do think they are trying to get it in .Steve Robbins 02/16/2018 4:06 PM		
Informational			
4	The silt fence has been installed. I will be checking periodically to make sure the fence is still up and working properly. Steve Robbins 02/26/2018 11:32 AM		
Informational			
5	The erosion control appears to be working properly.Steve Robbins 03/30/2018 11:17 AM		
DEI-Sanitary Sewer - Air Test	Steve Robbins	Partial	Friday, March 30, 2018
Informational			
1	We did the air test from existing Mh to A-o , A-o to A-1, and A-1 to A-2. The testing passed up to MH A-2. They are going to do the rest on april 23.Steve Robbins 03/30/2018 9:04 AM		

DEI-Sanitary Sewer - Mandrel Steve Robbins

Partial

Friday, March  
30, 2018

Informational

- 1 The mandrel test was completed from the existing MH to A-o-10 ft. A-0 to A-1 which is 85 ft. These tests all passed. A-1 to A-2 is all ductile so there is no mandrel test. Steve Robbins 03/30/2018 9:08 AM

DEI-Sanitary Sewer - Vacuum Steve Robbins

Partial

Friday, March  
30, 2018

Informational

- 1 We did the vacuum testing for MH A-0, A-1 and A-2. The test was for 2.5 minutes and they all passed. They are planning on doing the rest of the MH on April 22, when it is 30 days for everything. Steve Robbins 03/30/2018 8:33 AM

**Comments:**

---