

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Passed	Monday, April 02, 2018

**Corrective Action Required**

1 Your project is in violation of the Erosion and Sediment control policy. The silt fence needs to be put back up. Steve Robbins 03/22/2018 1:37 PM

**Corrective Action Required**

2 The have not put up the silt fence yet. Steve Robbins 03/26/2018 2:40 PM

**Corrective Action Required**

3 Your project is in violation of the Erosion and Sediment control policy. I sent Doug and e-mail for the second time letting him know of this problem, he has not responded. I will no longer do any inspections after friday and will notify the building inspector. Steve Robbins 03/28/2018 9:34 AM

**Informational**

4 The contractor has put up the silt fence and taken care of the erosion control situation. Steve Robbins 04/02/2018 3:26 PM

**Comments:**