
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Tom Chandler	Failed	Tuesday, April 03, 2018

Corrective Action Required

1 There are problems with the erosion control devices on your site. Tom Chandler 03/05/2018 8:19 AM Additional devices needed to site until stabization has been completed.

Corrective Action Required

2 There are problems with the erosion control devices on your site. Tom Chandler 03/19/2018 3:47 PM Repairs needed to existing devices.

Corrective Action Required

3 There are problems with the erosion control devices on your site. Tom Chandler 03/27/2018 10:48 AM The swales are not installed according to plan and no stablization in the swales as well. Entire site has no stabilization.

Corrective Action Required

4 There are problems with the erosion control devices on your site. Tom Chandler 04/03/2018 9:28 AM Stabization is needed for the site. Stockpiles of soil have no protection or stablization to protect from runoff. Swale that has been installed has no stabilization or ESC devices to maintain the structure.

Site Visit Inspection	Tom Chandler	Passed	Tuesday, April 03, 2018
-----------------------	--------------	--------	-------------------------

Informational

1 Tom Chandler 04/03/2018 9:33 AM There is no work going on today because of weather. No work or corrective actions have taken place since last inspection.

Comments:
