

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer - Mandrel	Brice Lawson	Passed	Tuesday, April 03, 2018

Resolved

1

Brice Lawson 03/05/2018 9:22 AM

Perform a mandrel test on the sanitary line segments that were repaired due to sags. This can be performed 30 days after the backfill was complete. The first repair between D1 and D2 was backfilled on 2/27/18 and the last sag repair between A2 AND A3 was backfilled on 3/2/18.

Brice Lawson 04/02/2018 12:05 PM

A mandrel test was performed on the following sanitary line segments:

Mandrel diameter used for 12" - 10.96"

Mandrel diameter used for 15" - 13.42"

15" from MH A5 to MH A6 - Test Passed

12" from MH B1 to MH B2 - Test Passed

12" from MH C1 to MH C3 - Test Passed

Brice Lawson 04/03/2018 10:21 AM

A mandrel test has been performed on the following sanitary line segments:

12" from MH D1 to MH D2 - Test Passed

15" from MH A1 to MH A2 - Test Passed

15" from MH A2 to MH A3 - Test Passed

**Comments:**

---