

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171689, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, April 04, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:

SOFFITS AT NURSE STATIONS 208&222: FRAMING & SPRINKLER PIPING ONLY AT THREE WEST SOFFITS;
OR 258; OR 260; SOFFIT AT NURSE STN #2 @ 1A208;

Partial Correction

2 Misc

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @: 1A216; 219-239; 250; 257; 261; 262.1; 263; 267; 268; 266; **[200 - 209; AREA TO BE GRIDDED AND COVERED 4/7 OK TO COMPLETE WITHOUT FULL INSPECTION;**

PHASE INTERFACE AREAS: 1A256 SUBSTERILE CORRIDOR N 1/2; INTERSECTION AREA OF CORR 251 & 257; NURSE STATION AREA S OF RECOVERY;

Rated Assembly Inspection

John Borns

Partial

Wednesday, April 04, 2018

Partial Correction

1 Misc

OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT:
FIRE-RATED WALLS AT: OUTSIDE 1A250 AND 1A226 FROM CORNER TO DOOR

TOP-OUT ONLY AT: 1A212 W WALL AT DOOR #212.3; 218 N, W, S WALLS: 258 W WALL; 260 W WALL; 261 W WALL; 262.1 N, W WALLS; 262.2 W WALL;

1A232 S&E TO 10' AFF; 1A250 S/E/N TO 10' AFF; 226 COMPLETE;

ON F' FROM (15.6) TO (16.4) CORRIDOR FACE ONLY;

TOP-OUT COMPLETE @ 250; 255 N AT BACKSIDE OF 262.1; 257;
261; 262.1; 263;

267 West, East, & North walls; 260 East wall; & 258 East wall

218 B/F; 212 N,W,S B/F; 268 E WALL; 259 W WALL; 255 S WALL
FROM (E') TO (J); 266 W & N; 265 W WALL; **[265 W/NW + @**
DOOR OPNG 266.1; 043 NE B/F;

Comments: