

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20173847, Building Permit - Commercial

Address: 910 NW BLUE PKWY, Unit:B, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Failed	Wednesday, April 04, 2018

### Corrective Action Required

1	Miscellaneous Correction	DEMO INCOMPLETE: - REMOVE ABANDONED LIGHT-GAUGE STEEL FRAMING (TRACK SCREWED TIGHT TO ROOF DECK OK) - REMOVE ABANDONED STRAP HANGERS (WIRE OK)
---	--------------------------	--

### Corrective Action Required

2	Miscellaneous Correction	SUPPORT LOW-VOLTAGE CABLE TO STRUCTURE -- NOT TO OTHER MEP SYSTEMS
---	--------------------------	--

### Corrective Action Required

3	Miscellaneous Correction	MC ELECT CABLE TO BE SUPPORTED BY DEDICATED SLACK WIRES -- NOT BY CEILING SUPPORT WIRES
---	--------------------------	---

### Corrective Action Required

4	Miscellaneous Correction	HVAC FLEX DUCT TO BE SUPPORTED WITH STRAP HANGERS -- NOT BY SPRINKLER PIPE OR OTHER MEP
---	--------------------------	---

**Comments:**