
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, April 05, 2018

Corrective Action Required

1 A main inspection has uncovered the following problems. Brice Lawson 04/05/2018 11:26 AM

Sags and debris have been identified in the following sanitary line segments. Make proper corrections to these line segments. Coordinate inspections with the inspector for this site.

Sag @ 90' to 97' from MH 62-208 to MH 62-207

Debris @ 97' to MH 62-207

Sag @ MH 62-208 to 8'

Sag @ 190' from MH 62-208 to MH 62-209

Sag @ 286' to 292' from MH 64-168 to MH 64-167

Sag @ 238' to 244' from MH 64-168 to 64-167

DEI-Site Visit	Brice Lawson	Partial	Thursday, April 05, 2018
----------------	--------------	---------	-----------------------------

Informational

1 Brice Lawson 02/28/2018 11:18 AM

The water dept. is on site performing a test shutdown on the water main in preparation of

the proposed tie-ins.

Precision is cleaning up the site and backfilling some of the open pits.

Informational

2 Brice Lawson 03/07/2018 4:29 PM

The contractor has installed all of the base rock on the south end of Nautilus. They are cutting the subgrade of the north half of Nautilus and the north cul-de-sac bulb.

William Neds with HDR called and we talked about the storm structure issues for this site.

Informational

3 Brice Lawson 04/05/2018 8:15 AM

I met with Daniel with Precision on site to go over some questions that he had regarding corrections to the ESC on this site and Raintree Pointe.

Comments:
