

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	Steve Robbins	Passed	Thursday, April 05, 2018

Informational

- 1 The hydrostatic pressure test has passed for the water line on view high 150psi for 2 hrs. The water samples have passed and it has been flushed, they are ready to make the tie-in to the existing main. Steve Robbins 04/05/2018 2:59 PM

Comments: