
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-Fire Line Construction Inspection Informational 1	John DiMauro John DiMauro 04/05/2018 9:53 AM	Partial	Thursday, April 05, 2018

A crew is on site working on the fire line install. The backflow vault is set and the crew is installing pipe for the line. There appears to be sufficient rock bedding at this time.

DE-Fire Line Construction Inspection Informational 1	John DiMauro John DiMauro 04/05/2018 2:46 PM	Partial	Thursday, April 05, 2018
---	---	---------	-----------------------------

The crew on site is still working on the fire line. They have the line installed through the vault and the back flow assembly set. The fittings appear to be the correct materials per the City of LS D&C and the install appears to match the plans. I will return for further inspection at a later date.

Comments:
