
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Tom Chandler	Failed	Monday, April 09, 2018

Corrective Action Required

- 1 Tom Chandler 04/09/2018 10:53 AM Contractor has demo permit for on-site demo of existing barn. Contractor was on-site this morning and tracked mud and gravel onto Hook road west all the way to Pryor road. Contractor is getting skid steer and street sweeper to clean roads. Will install larger rock at construction entrance as well.

DEI-Miscellaneous PWORKS Inspection	Tom Chandler	Partial	Monday, April 09, 2018
-------------------------------------	--------------	---------	---------------------------

Corrective Action Required

- 1 Clean all mud from the street. Preventative measures must be taken to prevent this from reoccurring.
Tom Chandler 04/09/2018 10:58 AM Spoked to Travis Ruf on-site this morning about the project as well. Summit Custom Homes intentions are to work on-site with the approved plans including the on-site sanitary sewer main prior to constructing the off-site sanitary sewer main. There are (2) seperate engineers for the systems and minimum slopes for part of the system as well.

Comments:
