

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRSITE20171192, Development - Site  
Prairie Township Fire Sanitary Service  
Address: 3099 SE LANGSFORD RD, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection Informational	John DiMauro	Partial	Wednesday, April 11, 2018

1 John DiMauro 03/14/2018 11:20 AM

A Westland Construction crew is on site installing the inside drop for the public sanitary manhole. The crew core drilling into the MH at this time and plan to stub the pipe into the MH with the Tee fitting attached. They will leave space in the MH for a crew to apply the bituminous coating before completing the connections for the drop.

I will return to further inspect during the process.

Informational

2 John DiMauro 03/14/2018 3:07 PM

The Westland Construction crew has the 2" force main pipe stubbed into the manhole. They have the compression tee installed on the pipe. The crew will finish the install at a later date after the coating has been applied.

Informational

3 John DiMauro 04/11/2018 11:22 AM

The crew is on site finishing up the inside drop for the sanitary manhole.

I will return for a final inspection.

**Comments:**

