

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161771, Building Permit - Commercial

Address: 819 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Partial	Wednesday, April 11, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT STAIRWELLS:

SOUTH STAIRWELL:

BASEMENT: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY;

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER INCLUDING PRE-ROCK;

2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER;

4TH FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER; BACK FACE AT UNITS AND CORRIDOR 1ST LAYER;

TOWER & LANDING: 1ST LAYER AT HIGH & LOW CEILINGS &

TOWER WALLS; 2ND LAYER AT HIGH & LOW CEILINGS & TOWER

WALLS; 3RD LAYER + HAT CHANNEL AT HIGH & LOW CEILINGS;

4TH LAYER AT HIGH & LOW CEILINGS

NORTH STAIRWELL:

BASEMENT: S & E WALLS - 1ST LAYER INCLUDING PRE-ROCK; S & E WALLS - 2ND LAYER; N & W WALLS - 1ST LAYER; N WALL - 2ND LAYER

1ST FLOOR: 2ND LAYER INCLUDING PRE-ROCK;

2ND FLOOR: 2ND LAYER PRE-ROCK ONLY;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER;

4TH FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER; BACK FACE AT UNITS AND CORRIDOR 1ST LAYER;

TOWER & LANDING: 1ST LAYER AT HIGH & LOW CEILINGS &

TOWER WALLS; 2ND LAYER AT HIGH & LOW CEILINGS & TOWER

Partial Correction  
2 Misc

WALLS; 3RD LAYER + HAT CHANNEL AT HIGH & LOW CEILINGS;  
4TH LAYER AT HIGH & LOW CEILINGS

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR:

SHAFT FACE / LID: 1ST LAYER FULL HEIGHT; 2ND LAYER FULL  
HEIGHT

Partial Correction  
3 Misc

SHAFT LID: 3 LAYERS + HAT CHANNEL; 4TH LAYER

OK TO COVER WHEN READY 5/8" TYPE X GWB AT CEILINGS &  
WALLS THROUGHOUT AT:  
4TH FLOOR; 3RD FLOOR; [2ND FLOOR;

GWB AT SHEAR WALLS, BACKSIDE OF STAIRWELL AND ELEVATOR  
WALLS AT UNITS & CORRIDOR: 4TH FLOOR 1ST LAYER; 3RD  
FLOOR 1ST LAYER; 2ND FLOOR 1ST LAYER; [1ST FLOOR 1ST LAYER;

4/11:

-2ND LAYER IN ELEVATOR ROOM

-COMPLETE NAIL-OFF FOR 1ST FLOOR-OK

-BASEMENT SHEAR WALLS-OK

**Comments:**