

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWLD20172475, Public Works Land Disturbance Permit
THE GROVE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Troy Thompson	Partial	Friday, April 13, 2018

Corrective Action Required

1 TTHOMPSON 03/28/2018 9:20 AM

Matt M. and I completed a site visit, there was some tree branches and debris outside of the ESC within the street right away. I emailed the contractor and advised that the debris will need to be removed within the next 24 hours.

Corrective Action Required

2 inspected site and ESC devices have been knocked over in several locations during the tree clearing phase, sent email to contractor informing that this issue will need to be resolved before the next grading phase

TTHOMPSON 04/13/2018 7:25 AM

Comments: