

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173808, Building Permit - Residential
Address: 4716 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, April 17, 2018

Corrective Action Required

- | | | |
|---|--------------------------|---|
| 1 | Miscellaneous Correction | <p>-Frame CSPF walls per A/4 plan detail
**for the greatroom brace walls, fill in gap between blocking and header and nail blockings to header. Framers should have installed the 1/2"-3/4" filler between the header and the blockings before nailing the straps</p> <p>-Cut joist below master toilet
**the engineer letter says a full length joist was added, but it wasn't. Please take a look again</p> <p>-Provide solidblock support underneath foyer
**close the return air. Outside the mechanical rm door, look up to the ceiling furdawn space. See the framer pulled down the return air pan-sheet so he could add support for the beam above? I want the return air space closed off from the ceiling furdawn space</p> |
|---|--------------------------|---|

**OK TO INSULATE

Comments: