

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Tuesday, April 17, 2018

1 Matt Munger 03/16/2018 2:05 PM

I spoke with the foreman and he stated they installed approximately 100ft of sanitary main. There was an adequate amount of gravel above and below the pipe. They also were putting down the green utility marker tape as well.

Informational

2 The testing has been completed for MH A-0 to A-2 . I e-mailed Josh Roach on 4/4/18 for a camera inspection. The water dept. came out yesterday and put dye into MH a-15 and let it run down to MH a-0. This afternoon they came out and did the camera test for A-0 to A-2. Steve Robbins 04/17/2018 3:50 PM

DE-ESC - (Vegetation/Ground Cover) Informational	Steve Robbins	Partial	Tuesday, April 17, 2018
--	---------------	---------	----------------------------

1 The seeding company came in yesterday and today and installed the Coir Log and J-Hook. They did this on the enbankment of the stream. They installed all the seed and straw around MH A-0 to A-2 . Steve Robbins 04/17/2018 4:01 PM

Comments: