

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-Fire Line Construction Inspection Informational	John DiMauro	Partial	Wednesday, April 18, 2018

1 The crew was on site constructing the thrust block and restraints for the fire line. They plan to pour them on Wed 4/18/18

DEI-Driveway Inspection Informational	John DiMauro	Partial	Wednesday, April 18, 2018
--	--------------	---------	------------------------------

1 John DiMauro 03/21/2018 3:00 PM

Jeremy Young and I met on site with Rick from Tailor Made to go over the commercial driveway approach plans. There is concern with the curb for the approach being close to Hamblen road which does not have a shoulder.

I will discuss this with the engineering department to come up with a solution.

Informational  
2 John DiMauro 03/22/2018 11:14 AM

Crews are working on the drive approach this morning. They plan to pour tomorrow.

Corrective Action Required  
3 John DiMauro 04/16/2018 4:06 PM

Pre pour inspection. The forms are up and the rock is compacted for the commercial drive approach.

There needs to be a clean saw cut along the road to ensure proper installation.

I will return for another inspection prior to pouring.

Informational

- 4        The crew made the saw cut along the road to ensure a clean edge where the approach meets the street. They plan to pour the approach on Wednesday 4/18/18.

**Comments:**

---