

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, April 18, 2018

- 1 The contractors were planning on doing testing today but they called and cancelled for today. I spoke with the camera crew yesterday while they were at the site, they said they were not able to put the camera in the MH A-0 because the water was too high for the camera. They were taking the results back to their bosses for review. I am waiting to hear the results of the camera test. Steve Robbins 04/18/2018 2:22 PM

Comments: