

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180515, Development - Site
Abundant Life Food Pantry
Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection Informational	Matt Munger	Partial	Thursday, April 19, 2018

1 Matt Munger 04/16/2018 10:21 AM
The Contractor was working on installing the silt fence. I spoke with Randy (Superintendent) about making sure the silt fence is trenched in properly.

Corrective Action Required

2 Matt Munger 04/18/2018 2:27 PM
The construction entrance has not been installed and the silt fence that was staked in was not trenched in properly. I spoke with Randy (Pearce) and he stated they would have someone in tomorrow to trench in the silt fence and install the construction entrance. I informed him the construction needs to have the larger rip rap and should be at least 50' in length. I also informed Randy to install gutter devices in the curb inlets in the church parking lot and place a cinder block between the device and inlet.

Partial Correction

3 Matt Munger 04/19/2018 1:17 PM
I walked along the silt fence that was installed and observed that it had been trenched into the ground. The construction entrance has not been installed yet.

Comments: