

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sidewalk Inspection	Steve Robbins	Partial	Thursday, April 19, 2018

**Informational**

- 1 There is sidewalk on your property which must be installed. The contractors graded out the path for the sidewalk and have started to form. Steve Robbins 04/17/2018 11:00 AM

**Informational**

- 2 The contractors formed the sidewalk in front of the building going along Independence. The formed the 5 ft sidewalk and compacted the rock, they stopped about 15-20ft before they got to the corner for the ADA ramp. Bob Burns came out to help with the construction talk on the ADA ramp. I gave them an inspection for the section on Independence. They poured the sidewalk for that section and will be ready for another inspection in the morning. Steve Robbins 04/19/2018 3:34 PM

**Comments:**