

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial

Village at View High - Off-Site Sanitary Sewer

Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Vacuum	Steve Robbins	Partial	Friday, April 20, 2018

Informational

- 1 We did the vacuum testing for MH A-0, A-1 and A-2. The test was for 2.5 minutes and they all passed. They are planning on doing the rest of the MH on April 22, when it is 30 days for everything. Steve Robbins 03/30/2018 8:33 AM

Informational

- 2 Today we did the vacuum test on MH A-3 to MH A-6. I did all the tests for 2.5 mins. Everything is passed up to A-6. Steve Robbins 04/20/2018 3:57 PM

DEI-Sanitary Sewer - Mandrel	Steve Robbins	Partial	Friday, April 20, 2018
------------------------------	---------------	---------	------------------------

Informational

- 1 The mandrel test was completed from the existing MH to A-o-10 ft. A-0 to A-1 which is 85 ft. These tests all passed. A-1 to A-2 is all ductile so there is no mandrel test. Steve Robbins 03/30/2018 9:08 AM

Informational

- 2 The mandrel has passed up to A-6. Steve Robbins 04/20/2018 4:00 PM

DEI-Sanitary Sewer - Air Test	Steve Robbins	Partial	Friday, April 20, 2018
-------------------------------	---------------	---------	------------------------

Informational

- 1 We did the air test from existing Mh to A-o , A-o to A-1, and A-1 to A-2. The testing passed up to MH A-2. They are going to do the rest on april 23. Steve Robbins 03/30/2018 9:04 AM

Informational

2 Today we did the air test on MH A2-A-7. After today everything passed up to A-7. Steve Robbins 04/20/2018 3:52 PM

DEI-Sanitary Sewer Matt Munger Partial Friday, April  
Construction Inspection 20, 2018  
Informational

1 Matt Munger 04/20/2018 10:50 AM  
Observed the sanitary testing with Steve Robbins.

DEI-Sanitary Sewer Matt Munger Partial Friday, April  
Construction Inspection 20, 2018  
Informational

1 Matt Munger 04/20/2018 2:30 PM  
I observed the sanitary sewer testing with Steve Robbins.

**Comments:**

---