

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180642, Development - Subdivision

PERGOLA PARK, 4TH PLAT

Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 640811003 SW REDBUCK CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection Informational	Tom Chandler	Passed	Monday, April 23, 2018
1	Tom Chandler 03/22/2018 9:47 AM Began clearing some of the underbrush with bobcat and chipper. Will leave the mulchings as an ESC device and install silt fence in the next couple of days as well.		
Informational			
2	Tom Chandler 03/23/2018 9:14 AM Mulching of the underbrush has been completed. Will install ESC devices according to plans in next couple of days prior to any construction.		
Informational			
3	Mulching of underbrush in place until silt fence and other ESC devices can be installed is working to maintain erosion control.		
Informational			
4	Tom Chandler 04/23/2018 9:42 AM No work going on today. All ESC devices are installed and functioning properly. Contractor will seed and stabilize within the next 2 weeks as well.		

Comments: