

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20180217, Building Permit - Residential
Address: 1300 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Monday, April 23, 2018

Corrective Action Required

1	Misc	-GROUND SERVICE TO COPPER WATER LINE
---	------	--------------------------------------

Gas Service Inspection - Residential	Khanh Nguyen	Failed	Monday, April 23, 2018
---	--------------	--------	------------------------

Corrective Action Required

1	Misc	-PROVIDE A PROPER WORKING GAUGE THAT DOES NOT HAVE JUMPING OR STUCK NEEDLE OR LOOSE JUMPING CASE. I CANNOT INSPECT WITH THIS TYPE OF GAUGE
---	------	--

All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, April 23, 2018
---	--------------	--------	------------------------

Corrective Action Required

1	Misc	<p>FRAMING:</p> <ul style="list-style-type: none">-Have plan on site-Fb space at laundry-Fb spaces at foyer closet from roof-Fb basement wall space from furdawn space-Toe nail joists to sill plates-Fb dead space at closet outside basement bath-Joist spacing under living rm. check plan <p>PLUMBING:</p> <ul style="list-style-type: none">-Connect to fireplace and secure gas per code-Overbored stud at laundry. Install stud shoe
---	------	--

ELECTRCAL:

-Protect wiring per code at rear basement wall. Please cover the whole studs and along stud at recetptacle

MECHANICAL:

-Pan off return air space above&outside basement beds from furdawn space

**OK TO INSULATE

Comments: