

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Air Test	Matt Munger	Partial	Tuesday, April 24, 2018

Informational

- 1 Matt Munger 04/19/2018 11:36 AM
Sanitary Sewer Testing needs to be completed. I spoke with Brett (KAT) about testing and he wasn't sure if he would be doing the testing or not. I informed him that we will need to do the public section before the pavement starts to go in case there is an issue with the main to avoid having to dig up the line with pavement on top.

I have informed TJ on a prior visit so he would be aware that we should test the line prior to any pavement work, to avoid any issues/delays if there is a problem that needs to be fixed.

Informational

- 2 Matt Munger 04/24/2018 10:26 AM
Sanitary Sewer Testing needs to be completed.
I opened up the public manhole to see if the lift hooks have been grouted and they have not. I spoke with TJ about testing and asked that we try and get a time setup. TJ stated he would have a meeting at 1pm and bring up the need for testing with KAT.

Comments: