## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRRES20180476, Building Permit - Residential Address: 1345 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sewer Service Khanh Nguyen Partial Tuesday, April 24, 2018

**Inspection - Residential** 

**Partial Correction** 

1 Misc -PARTIAL FROM THE SEWER CONNECTION TO THE STUB BELOW

STREET CURB TO ~40 FT TOWARD HOUSE. OK TO BACKFILL THIS

**SECTION** 

Water Service Khanh Nguyen Not Ready Tuesday, April 24, 2018

**Inspection - Residential** 

## **Comments:**

TRACER WIRE WAS NOT INSTALLED WITH THE SEWER STUB. THE CONTRACTOR JUST INSTALLED THE TRACER WIRE FROM THE STUB CONNECTION AND RUN IT TO THE HOUSE.