

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171689, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Wednesday, April 25, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:

SOFFITS AT NURSE STATIONS 208&222: FRAMING & SPRINKLER PIPING ONLY AT THREE WEST SOFFITS;
OR 258; OR 260; SOFFIT AT NURSE STN #2 @ 1A208;

Partial Correction

2 Misc

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @: 1A216; 219-239; 250; 257; 261; 262.1; 263; 267; 268; 266; 200 - 209; [UPCOMING 4/7 WEEKEND WORK AT CORRIDORS 1A256 AND 1A255 E TO DOOR 1A254 OK TO COMPLETE AND COVER; PHASE INTERFACE AREAS: 1A256 SUBSTERILE CORRIDOR N 1/2; INTERSECTION AREA OF CORR 251 & 257; NURSE STATION AREA S OF RECOVERY;

-RM GI STORAGE 1A091 1-HR FIRE-RATED CEILING-OK .
ABOVE-CEILING NOT COMPLETED BUT WILL BE CHECKED LATER THROUGH ACCESS OPENINGS

-COMPR. RM 1A042, STER STORAGE RM 1A043, DECONTAM RM 1A044, W/P RM 1A264, STERILE RM 1A265

Comments: