

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K22519
DATE OF SERVICE: 03/09/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/15/2018

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:

CLASS OF CONCRETE: 4K PL FA MRWR

SPECIFICATION REQUIREMENTS

STRENGTH: 3500psi @ 28 DAYS

SLUMP: 4 +/- 1

AIR:

METHOD OF TEST

SAMPLING: ASTM C-172

MOLDING & CURING: ASTM C31

SLUMP: ASTM C143

TEMPERATURE: ASTM C1064

AIR CONTENT:

UNIT WEIGHT:

CAPPING/PADS: ASTM C1231

TESTING: ASTM C39

MIX DESIGN NUMBER: N1C1550405

DATE OF PLACEMENT: 03/09/2018

TIME SAMPLED: 2:51 BY: ANDREW WILSON

BATCH TIME: 2:15

TEMPERATURE (DegF) - AIR: 67

CONCRETE: 70

WEATHER: PARTLY CLOUDY

MEASURED SLUMP (in.): 3.00

AIR CONTENT (%):

UNIT WT (pcf)

TRUCK NO: 258

TICKET NO: 286973

WATER ADDED @ SITE (gal)

LOCATION OF PLACEMENT

BUILDING 4 WALL FOOTING FROM

A.P-B.7 N., W., THEN S. TO A.A-B.1

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2251	A	03/16/2018	7	3.980	12.44	59940	4820	TYPE 5	
K2251	B	04/06/2018	28	4.000	12.57	80150	6380	TYPE 5	
K2251	C	04/06/2018	28	4.000	12.57	79270	6310	TYPE 5	
K2251	D	Discard							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture

KANSAS CITY TESTING &

Doug Arth

DOUG ARTH, R.G.

REGISTERED GEOLOGIST

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K22574
DATE OF SERVICE: 03/12/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/16/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:
CLASS OF CONCRETE: 4K PL FA MRWR

SPECIFICATION REQUIREMENTS

STRENGTH: 3500psi @ 28 DAYS

SLUMP: 4 +/- 1

AIR:

METHOD OF TEST

SAMPLING: ASTM C-172
MOLDING & CURING: ASTM C31
SLUMP: ASTM C143
TEMPERATURE: ASTM C1064
AIR CONTENT:
UNIT WEIGHT:
CAPPING/PADS: ASTM C1231
TESTING: ASTM C39

MIX DESIGN NUMBER: N1C1550405
DATE OF PLACEMENT: 03/12/2018
TIME SAMPLED: 3:15 BY: ANDREW WILSON
BATCH TIME: 2:18
TEMPERATURE (DegF) - AIR: 53 CONCRETE: 74
WEATHER: CLEAR
MEASURED SLUMP (in.): 3.50
AIR CONTENT (%):
TRUCK NO: 258 UNIT WT (pcf)
WATER ADDED @ SITE (gal) TICKET NO: 97355
LOCATION OF PLACEMENT
BUILDING #4 WALL FOOTINGS
ON LINE B.7/ A.F TO A.P

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2257	A	03/19/2018	7	4.000	12.57	62250	4950	TYPE 5	
K2257	B	04/09/2018	28	4.000	12.57	80240	6390	TYPE 5	
K2257	C	04/09/2018	28	4.000	12.57	80560	6410	TYPE 5	
K2257	D	Discard							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrail.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrail.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Split Fracture Fracture

KANSAS CITY TESTING &

Doug Arth

DOUG ARTH, R.G.
REGISTERED GEOLOGIST

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K22588
DATE OF SERVICE: 03/13/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/16/2018

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:
CLASS OF CONCRETE: 4K PL FA MRWR
SPECIFICATION REQUIREMENTS
STRENGTH: 3500psi @ 28 DAYS
SLUMP: 4 +/- 1 AIR:
METHOD OF TEST
SAMPLING: ASTM C-172
MOLDING & CURING: ASTM C31
SLUMP: ASTM C143
TEMPERATURE: ASTM C1064
AIR CONTENT:
UNIT WEIGHT:
CAPPING/PADS: ASTM C1231
TESTING: ASTM C39

MIX DESIGN NUMBER: N1C1550405
DATE OF PLACEMENT: 03/13/2018
TIME SAMPLED: 4:30 BY: ANDREW WILSON
BATCH TIME: 3:06
TEMPERATURE (DegF) - AIR: 52 CONCRETE: 73
WEATHER: CLEAR
MEASURED SLUMP (in.): 4.00
AIR CONTENT (%): UNIT WT (pcf)
TRUCK NO: 221 TICKET NO:
WATER ADDED @ SITE (gal)
LOCATION OF PLACEMENT
BUILDING #4 WALL FOOTINGS FROM
A.F-B.7, S., THEN W. TO A.A-B.3

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2258	A	03/20/2018	7	3.990	12.50	57070	4560	TYPE 2	
K2258	B	04/10/2018	28	4.000	12.57	73300	5830	TYPE 5	
K2258	C	04/10/2018	28	4.000	12.57	74040	5890	TYPE 5	
K2258	D	Discard							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofls.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatres@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture

KANSAS CITY TESTING &

Doug Arth

DOUG ARTH, R.G.
REGISTERED GEOLOGIST

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
 ATTN: JAKE LOVELESS
 120 SE 30TH STREET
 LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
 REPORT NO.: K22813
 DATE OF SERVICE: 03/30/2018
 AUTHORIZATION: JAKE LOVELESS
 REPORT DATE: 04/03/2018

PROJECT: THE RESIDENCES @ ECHELON
 MO 291 & 150
 LEE'S SUMMIT, MO

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
 CONCRETE SUPPLIER: FORDYCE
 PLANT: 52
 CLASS OF CONCRETE: 4K PL FA MRWR
 SPECIFICATION REQUIREMENTS
 STRENGTH: 3500psi @ 28 DAYS
 SLUMP: 4 +/- 1

MIX DESIGN NUMBER: N1C1550405
 DATE OF PLACEMENT: 03/30/2018
 TIME SAMPLED: 3:52 BY: ERIC HOWARD
 BATCH TIME: 3:08
 TEMPERATURE (DegF) - AIR: 58 CONCRETE: 69
 WEATHER: CLEAR
 MEASURED SLUMP (in.): 3.75
 AIR CONTENT (%):
 TRUCK NO: 128 UNIT WT (pcf)
 WATER ADDED @ SITE (gal) TICKET NO: 29585
 LOCATION OF PLACEMENT
 BUILDING 4 S1 FOOTINGS
 AT AQ, AP AND AJ

METHOD OF TEST

SAMPLING: ASTM C-172
 MOLDING & CURING: ASTM C31
 SLUMP: ASTM C143
 TEMPERATURE: ASTM C1064
 AIR CONTENT:
 UNIT WEIGHT:
 CAPPING/PADS: ASTM C1231
 TESTING: ASTM C39

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2281	A	04/06/2018	7	4.010	12.63	60100	4760	TYPE 5	
K2281	B	04/27/2018	28						
K2281	C	04/27/2018	28						
K2281	D	Hold							

Technician: ERIC HOWARD, CME TECHNICIAN III

Report Distribution:

(1) cbeverlin@bdc-engrs.com
 (1) jake@griffinriley.com
 (1) matthew.munger@cityofLS.net
 (1) mschlicht@es-kc.com
 (1) srnyan@lukedrailey.com
 (1) thauschild@nspjarch.com
 (1) tjwatreas@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
 | | | | | |
 Cone Cone Columnar Shear Side Top
 Split Split Fracture Fracture

KANSAS CITY TESTING &


 DOUG ARTH, R.G.
 REGISTERED GEOLOGIST