

# letter of transmittal



KANSAS CITY  
TESTING & ENGINEERING, LLC

DATE 2/23/18 JOB NO. R20-17-261

1308 Adams Street  
Kansas City, KS 66103  
Ph (913) 321-8100  
Fax (913) 321-8181

ATTN: JAKE LOVELESS

TO: GRIFFIN RILEY INVESTMENTS LLC  
120 SE 30TH ST  
LEE'S SUMMIT MO 64082

RE: RESIDENCES @ ECHELON

## WE ARE SENDING YOU

☒ ATTACHED ☐ UNDER SEPARATE COVER ☐ THE FOLLOWING ITEMS:

<input type="checkbox"/> AGGREGATE REPORT	<input type="checkbox"/> CONCRETE REPORT	<input type="checkbox"/> PROPOSAL
<input type="checkbox"/> ASPHALT REPORT	<input type="checkbox"/> FOUNDATION REPORT	<input type="checkbox"/> SOILS REPORT
<input checked="" type="checkbox"/> AS NOTED	<input type="checkbox"/> INVOICE	<input type="checkbox"/> OTHER

COPIES	DATE	NO.	DESCRIPTION
1			SITE OBSERVATION PERFORMED 2/13 - 2/16

## THESE ARE TRANSMITTED AS CHECKED BELOW:

<input type="checkbox"/> FOR CHECKING	<input type="checkbox"/> FOR REVIEW / COMMENT	<input checked="" type="checkbox"/> FOR FILES & INFO.
<input type="checkbox"/> FOR YOUR USE ON JOB	<input type="checkbox"/> APPROVED AS NOTED	
<input type="checkbox"/> AS REQUESTED	<input type="checkbox"/> APPROVED AS SUBMITTED	

## REMARKS:

## COPY TO:

jake@griffinriley.com  
tjwatreas@lukedrail.com  
cbeverlin@bdc-engrs.com  
thauschild@nspjarch.com  
mschlicht@es-kc.com

matthew.munger@cityofLS.net  
srnyan@lukedrail.com

BY:

  
JIM BYRNES  
SR PROJ MANAGER



**KANSAS CITY**  
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC  
1308 Adams Street  
Kansas City, KS 66103  
Phone 913.321.8100  
Fax 913.321.8181

## SITE OBSERVATION

**CLIENT:** GRIFFIN RILEY INVESTMENTS, LLC  
ATTN: JAKE LOVELESS  
120 SE 30TH STREET  
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

**PROJECT NO.:** R20-17-261  
**REPORT NO.:** K22232  
**DATE OF SERVICE:** 02/13/2018  
**AUTHORIZATION:** JAKE LOVELESS  
**REPORT DATE:** 02/19/2018

**PROJECT:** THE RESIDENCES @ ECHELON  
MO 291 & 50  
LEE'S SUMMIT, MO

**SERVICES:**

The existing grade was evaluated for the presence of frost at three locations across the site. Test pits were dug and a 3" frost layer was indicated.

**Technician:** ANDREW WILSON, SR. ENGR. TECHNICIAN  
**Report Distribution:**

(1) cbeverlin@bdc-engrs.com  
(1) jake@griffinriley.com  
(1) matthew.munger@cityofLS.net  
(1) mschlicht@es-kc.com  
(1) srnyan@lukedrailey.com  
(1) thauschild@nspjarch.com  
(1) tjwatreas@lukedrailey.com

**KANSAS CITY TESTING & ENGINEERING,**

JIM BYRNES, R.G.  
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF IN-PLACE DENSITY

**CLIENT:** GRIFFIN RILEY INVESTMENTS, LLC  
ATTN: JAKE LOVELESS  
120 SE 30TH STREET  
LEE'S SUMMIT MO 64082

PAGE 1 OF 2

**PROJECT:** THE RESIDENCES @ ECHELON  
MO 291 & 50  
LEE'S SUMMIT, MO

**PROJECT NO.:** R20-17-261  
**REPORT NO.:** K22281  
**DATE OF SERVICE:** 02/14/2018  
**AUTHORIZATION:** JAKE LOVELESS  
**REPORT DATE:** 02/19/2018

**SERVICES:** Perform in-place density and moisture content tests to determine the degree of field compaction.

## PROJECT DATA

**CONTRACTOR:** LUKE DRAILY CONST

**GAUGE:** Troxler 3440

**GAUGE SERIAL NO.:** 15277

**METHOD OF TEST:** ASTM D6938  
**SPECIFICATION:** 95% Min

**MOISTURE**  
ASTM D3017  
-1 to +3% of Opt

### STANDARD COUNTS

**MOISTURE - CURRENT:** 715 **PREVIOUS:** 713  
**DENSITY - CURRENT:** 1482 **PREVIOUS:** 1485

**TEST MODE:** Direct Transmission

**PROBE DEPTH:** 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY SILTY CLAY	21.0	100.4	K21465
2.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
3.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466

## REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER LINE 7: 60' W of inlet 7-5	8	4.5 bg	1	23.9	21.0	118.9	96.0	100.4	96
2.	20' W of inlet 7-5	8	4' bg	1	21.3	21.0	119.0	98.1	100.4	98
3.	20' E of inlet 7-5	8	4' bg	2	24.2	22.1	117.9	94.9	99.9	95
4.	30' E of inlet 7-6	8	4' bg	2	24.6	22.1	118.5	95.1	99.9	95
5.	90' E of inlet 7-6	8	4' bg	2	22.2	22.1	120.0	98.2	99.9	98
6.	30' NE of inlet 7-7	8	3' bg	2	24.9	22.1	119.8	95.9	99.9	96
7.	30' SW of inlet 12-1	8	3' bg	2	24.8	22.1	118.7	95.1	99.9	95

Report of Tests continued on page 2

PROJECT NO.: R20-17-261

GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 02/14/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
8.	20' W of inlet 7-5	8	3' bg	2	22.3	22.1	120.5	98.5	99.9	99
9.	20' E of inlet 7-5	8	3' bg	2	23.0	22.1	120.8	98.2	99.9	98
10.	30' NE of inlet 7-6	8	3' bg	2	25.0	22.1	118.8	95.0	99.9	95
11.	75' NE of inlet 7-6	8	3' bg	2	24.3	22.1	119.6	96.2	99.9	96
12.	30' NE of inlet 7-7	8	2' bg	3	26.0	23.1	119.8	95.1	96.7	98
13.	70' NE of inlet 7-7	8	2' bg	2	24.9	22.1	121.9	97.6	99.9	98
14.	50' SW of inlet 7-5	8	2' bg	2	24.3	22.1	121.4	97.7	99.9	98
15.	20' SW of inlet 7-5	8	2' bg	2	25.1	22.1	120.7	96.5	99.9	97
16.	30' NE of inlet 7-6	8	1' bg	2	23.3	22.1	123.1	99.8	99.9	100
17.	70' NE of inlet 7-6	8	1' bg	3	26.1	23.1	121.2	96.1	96.7	99
18.	30' NE of inlet 7-7	8	on grade	3	25.9	23.1	115.8	92.0	96.7	95
19.	40' SW of inlet 7-5	8	on grade	1	20.7	21.0	118.8	98.4	100.4	98
20.	30' NE of inlet 7-6	8	on grade	3	26.0	23.1	122.2	97.0	96.7	100
21.	30' NE of inlet 7-7	8	on grade	2	24.4	22.1	122.7	98.6	99.9	99

Test results on this report meet project specifications as noted above.

**ADDITIONAL COMMENTS:**

The subgrade for the low volume material for building pad #4 was proofrolled with a loaded earth mover with no significant rutting or pumping observed.

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

**Report Distribution:**

(1) cbeverlin@bdc-engrs.com  
(1) jake@griffinriley.com  
(1) matthew.munger@cityofLS.net  
(1) mschlicht@es-kc.com  
(1) srnyan@lukedrailey.com  
(1) thauschild@nspjarch.com  
(1) tjwatras@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.  
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



## REPORT OF IN-PLACE DENSITY

**CLIENT:** GRIFFIN RILEY INVESTMENTS, LLC  
ATTN: JAKE LOVELESS  
120 SE 30TH STREET  
LEE'S SUMMIT MO 64082

PAGE 1 OF 3

PROJECT NO.: R20-17-261  
REPORT NO.: K22282  
DATE OF SERVICE: 02/15/2018  
AUTHORIZATION: JAKE LOVELESS  
REPORT DATE: 02/19/2018

**PROJECT:** THE RESIDENCES @ ECHELON  
MO 291 & 50  
LEE'S SUMMIT, MO

**SERVICES:** Perform in-place density and moisture content tests to determine the degree of field compaction.

### PROJECT DATA

**CONTRACTOR:** LUKE DRAILY CONST

**GAUGE:** Troxler 3440

**GAUGE SERIAL NO.:** 15277

**METHOD OF TEST:** ASTM D6938  
**SPECIFICATION:** 95% Min

**MOISTURE**  
ASTM D3017  
-1 to +3% of Opt

**STANDARD COUNTS**  
**MOISTURE - CURRENT:** 713 **PREVIOUS:** 715  
**DENSITY - CURRENT:** 1494 **PREVIOUS:** 1487

**TEST MODE:** Direct Transmission

**PROBE DEPTH:** 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY SILTY CLAY	21.0	100.4	K21465
2.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466
3.		LIMESTONE SCREENINGS	9.1	131.4	

### REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	NE corner bldg #5	8	soil gr	1	21.6	21.0	122.9	101.1	100.4	101
2.	E center of bldg #5	8	soil gr	2	25.9	23.1	116.2	92.3	96.7	95
3.	SE corner bldg #5	8	soil gr	1	20.1	21.0	116.4	96.9	100.4	97
4.	SW corner bldg #5	8	soil gr	1	20.3	21.0	116.8	97.1	100.4	97
5.	W center bldg #5	8	soil gr	1	20.6	21.0	122.0	101.2	100.4	101
6.	SW corner bldg #5	8	soil gr	1	20.3	21.0	120.4	100.1	100.4	100
7.	SE corner bldg #4	8	1' blg	3	11.1	9.1	139.5	125.6	131.4	96
8.	SW corner bldg #4	8	1' blg	3	8.5	9.1	139.6	128.7	131.4	98

Report of Tests continued on page 2

PROJECT NO.: R20-17-261

GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 02/15/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
9.	E center bldg #4	8	1' blg	3	8.0 *	9.1	139.5	129.2	131.4	98
10.	SW corner bldg #4	8	.5' blg	3	7.6 *	9.1	142.7	132.6	131.4	101
11.	SE corner bldg #4	8	.5' blg	3	9.0	9.1	144.5	132.6	131.4	101
12.	E center bldg #4	8	.5' blg	3	8.4	9.1	145.1	133.9	131.4	102
13.	W center bldg #4	8	.5' blg	3	7.0 *	9.1	139.1	130.0	131.4	99
14.	NW corner bldg #4	8	.5' blg	3	7.8 *	9.1	135.0	125.2	131.4	95
15.	NE corner bldg #4	8	.5' blg	3	7.5 *	9.1	138.1	128.5	131.4	98
16.	SW corner bldg #5	8	1' blg	3	5.5 *	9.1	133.2	126.3	131.4	96
17.	SE corner bldg #5	8	1' blg	3	7.0 *	9.1	138.6	129.5	131.4	99
18.	E center bldg #5	8	1' blg	3	8.2	9.1	145.7	134.7	131.4	103
19.	W center bldg #5	8	1' blg	3	8.8	9.1	146.9	135.0	131.4	103
20.	NW corner bldg #5	8	1' blg	3	7.6 *	9.1	136.8	127.1	131.4	97
21.	NE corner bldg #5	8	1' blg	3	7.5 *	9.1	139.9	130.1	131.4	99
22.	F.2-1.5	8	9' bsg	2	23.0	23.1	116.2	94.5	96.7	98
23.	F.2-1.5	8	8' bg	1	20.0	21.0	115.3	96.1	100.4	96
24.	NE corner bldg #4	8	on lime gr	3	6.9 *	9.1	135.9	127.1	131.4	97
25.	NW corner bldg #4	8	on lime gr	3	9.4	9.1	146.2	133.6	131.4	102
26.	W center bldg #4	8	on lime gr	3	5.7 *	9.1	139.1	131.6	131.4	100
27.	E center bldg #4	8	on lime gr	3	7.7 *	9.1	142.6	132.4	131.4	101
28.	SE corner bldg #4	8	on lime gr	3	8.1	9.1	147.1	136.1	131.4	104
29.	SW corner bldg #4	8	on lime gr	3	7.1 *	9.1	142.2	132.8	131.4	101
30.	Storm sewer 55' E of inlet 13-1	8	3' bg	1	23.0	21.0	120.9	98.3	100.4	98
31.	Storm sewer 30' W of inlet 7-8	8	3' bg	1	22.9	21.0	123.5	100.5	100.4	100
32.	F.2-1.5	8	7' bg	2	22.9	23.1	114.9	93.5	96.7	97
33.	Storm sewer 75' E of inlet 13-1	8	1' bg	1	23.1	21.0	122.7	99.7	100.4	99
34.	SW corner bldg #5	8	.5' blg	3	8.4	9.1	148.7	137.2	131.4	104
35.	SE corner bldg #5	8	.5' blg	3	7.6 *	9.1	144.6	134.4	131.4	102
36.	E center bldg #5	8	.5' blg	3	7.5 *	9.1	144.6	134.5	131.4	102
37.	W center bldg #5	8	.5' blg	3	8.9	9.1	148.0	135.9	131.4	103
38.	NW corner bldg #5	8	.5' blg	3	6.0 *	9.1	133.7	126.1	131.4	96
39.	NE corner bldg #5	8	.5' blg	3	7.7 *	9.1	138.9	129.0	131.4	98
40.	60' E of inlet 13-1 storm sewer	8	on grade	1	22.4	21.0	123.3	100.7	100.4	100

Report of Tests continued on page 3

PROJECT NO.: R20-17-261

GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 02/15/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
41.	Storm sewer 30'W of inlet 7-8	8	1' bg	2	26.0	23.1	119.4	94.8	96.7	98
42.	SW corner bldg #5	8	on lime gr	3	9.7	9.1	143.3	130.6	131.4	99
43.	SE corner bldg #5	8	on lime gr	3	10.7	9.1	146.3	132.2	131.4	101
44.	E center bldg #5	8	on lime gr	3	8.4	9.1	138.0	127.3	131.4	97
45.	W center bldg #5	8	on lime gr	3	10.5	9.1	144.4	130.7	131.4	99
46.	F.2-1.5	8	6' bg	1	25.1 *	21.0	119.7	95.7	100.4	95
47.	NE corner bldg #5	8	on lime gr	3	7.7 *	9.1	140.7	130.6	131.4	99
48.	NE corner bldg #5	8	on lime gr	3	8.5	9.1	141.1	130.0	131.4	99

An asterisk (\*) appears next to test results which do NOT meet the project specifications as noted above.

ADDITIONAL COMMENTS:

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

**Report Distribution:**

(1) cbeverlin@bdc-engrs.com  
(1) jake@griffinriley.com  
(1) matthew.munger@cityofls.net  
(1) mschlicht@es-ks.com  
(1) srnyan@lukedrailey.com  
(1) thauschild@nspjarch.com  
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,




JIM BYRNES, R.G.  
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



DENSITY TEST LOCATION GRID  
RESIDENCES AT ECHELON

Exhibit "C" - Schedule and Phasing



Phase Three

Office Trailers





## REPORT OF IN-PLACE DENSITY

**CLIENT:** GRIFFIN RILEY INVESTMENTS, LLC  
ATTN: JAKE LOVELESS  
120 SE 30TH STREET  
LEE'S SUMMIT MO 64082

PAGE 1 OF 2

PROJECT NO.: R20-17-261  
REPORT NO.: K22316  
DATE OF SERVICE: 02/16/2018  
AUTHORIZATION: JAKE LOVELESS  
REPORT DATE: 02/19/2018

**PROJECT:** THE RESIDENCES @ ECHELON  
MO 291 & 50  
LEE'S SUMMIT, MO

**SERVICES:** Perform in-place density and moisture content tests to determine the degree of field compaction.

## PROJECT DATA

**CONTRACTOR:** LUKE DRAILY CONST

**GAUGE:** Troxler 3440

**GAUGE SERIAL NO.:** 15277

**METHOD OF TEST:** ASTM D6938  
**SPECIFICATION:** 95% Min

**MOISTURE**  
ASTM D3017  
-1 to +3% of Opt

### STANDARD COUNTS

**MOISTURE - CURRENT:** 713 **PREVIOUS:** 713  
**DENSITY - CURRENT:** 1494 **PREVIOUS:** 1485

**TEST MODE:** Direct Transmission

**PROBE DEPTH:** 8

WD #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	19.0	102.8	K21468
2.	STANDARD PROCTOR	GRAY SILTY CLAY	21.0	100.4	K21465
3.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466

## REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	C.7-1	8	4.5' bg	1	19.7	19.0	128.8	107.6	102.8	105
2.	D-1	8	7' bg	1	19.7	19.0	125.8	105.1	102.8	102
3.	Storm sewer 5' S of inlet 7-4	8	3' bg	2	20.5	21.0	121.8	101.1	100.4	101
4.	E-2	8	6' bg	3	24.2	23.1	118.1	95.1	96.7	98
5.	F-1	8	6' bg	3	24.0	23.1	116.1	93.6	96.7	97
6.	D.1-1.1	8	5' bg	2	23.1	21.0	121.6	98.8	100.4	98
7.	D.5-1.4	8	5' bg	2	23.9	21.0	121.3	97.9	100.4	98

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 02/16/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
8.	Sanitary sewer to clubhouse 80' from W end	8	3' bg	3	25.9	23.1	120.1	95.4	96.7	99
9.	Sanitary sewer to clubhouse 30' from W end	8	3' bg	3	25.5	23.1	120.2	95.8	96.7	99
10.	Sanitary sewer to clubhouse 30' from W end	8	1' bg	2	22.7	21.0	121.5	99.0	100.4	99
11.	Sanitary sewer to clubhouse 30' from W end	8	on grade	2	23.9	21.0	120.2	97.0	100.4	97
12.	Sanitary sewer to clubhouse 80' from W end	8	on grade	2	23.1	21.0	119.8	97.3	100.4	97
13.	D.5-1.4	8	4' bg	3	25.1	23.1	116.5	93.1	96.7	96
14.	D.1-1.1	8	4' bg	3	24.1	23.1	115.4	93.0	96.7	96

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

**Report Distribution:**

(1) cbeverlin@bdc-engrs.com  
(1) jake@griffinriley.com  
(1) matthew.munger@cityofLS.net  
(1) mschlicht@es-kc.com  
(1) srnyan@lukedrailey.com  
(1) thauschild@nspjarch.com  
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,




JIM BYRNES, R.G.  
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



DENSITY TEST LOCATION GRID  
RESIDENCES AT ECHELON

Exhibit "C" - Schedule and Phasing



Phase Three

Office Trailers