

letter of transmittal



KANSAS CITY
TESTING & ENGINEERING, LLC

DATE 4/04/18 JOB NO. R20-17-261

1308 Adams Street
Kansas City, KS 66103
Ph (913) 321-8100
Fax (913) 321-8181

ATTN: JAKE LOVELESS

TO: GRIFFIN RILEY INVESTMENTS LLC
120 SE 30TH ST
LEE'S SUMMIT MO 64082

RE: RESIDENCES @ ECHELON

WE ARE SENDING YOU

☒ ATTACHED ☐ UNDER SEPARATE COVER ☐ THE FOLLOWING ITEMS:

<input type="checkbox"/> AGGREGATE REPORT	<input type="checkbox"/> CONCRETE REPORT	<input type="checkbox"/> PROPOSAL
<input type="checkbox"/> ASPHALT REPORT	<input type="checkbox"/> FOUNDATION REPORT	<input type="checkbox"/> SOILS REPORT
<input checked="" type="checkbox"/> AS NOTED	<input type="checkbox"/> INVOICE	<input type="checkbox"/> OTHER

COPIES	DATE	NO.	DESCRIPTION
1			SITE OBSERVATION PERFORMED 3/22 - 3/30

THESE ARE TRANSMITTED AS CHECKED BELOW:

<input type="checkbox"/> FOR CHECKING	<input type="checkbox"/> FOR REVIEW / COMMENT	<input checked="" type="checkbox"/> FOR FILES & INFO.
<input type="checkbox"/> FOR YOUR USE ON JOB	<input type="checkbox"/> APPROVED AS NOTED	
<input type="checkbox"/> AS REQUESTED	<input type="checkbox"/> APPROVED AS SUBMITTED	

REMARKS:

COPY TO:

jake@griffinriley.com
tjwatreas@lukedrailly.com
cbeverlin@bdc-engrs.com
thauschild@nspjarch.com
mschlicht@es-kc.com
matthew.munger@cityofLS.net
srnyan@lukedrailly.com

BY:

JIM BYRNES
SR PROJ MANAGER

REPORT OF IN-PLACE DENSITY

PAGE 1 OF 2

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PROJECT NO.: R20-17-261
REPORT NO.: K22691
DATE OF SERVICE: 03/22/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/27/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 50
LEE'S SUMMIT, MO

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440
GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
-1 to +3% of Opt

STANDARD COUNTS
MOISTURE - CURRENT: 712 **PREVIOUS:** 718
DENSITY - CURRENT: 1482 **PREVIOUS:** 1484
TEST MODE: Direct Transmission
PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER: 40' NW of structure 8-4	8	3' bg	1	23.0	22.1	122.8	99.8	99.9	100
2.	45' NW of structure 8-4	8	1' bg	1	23.8	22.1	122.3	98.8	99.9	99
3.	35' NW of structure 8-4	8	on grade	1	23.0	22.1	120.2	97.7	99.9	98
4.	25' SE of structure 8-4	8	2' bg	1	23.3	22.1	122.2	99.1	99.9	99
5.	40' S of structure 8-6	8	1' bg	1	24.9	22.1	122.2	97.8	99.9	98

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 03/22/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:

The contractor placed 4000 psi plain concrete (3500 psi plain required) for the exterior wall footings for building #5. The footing size and soil bearing capacity, as well as the placement of reinforcing steel and concrete, was in substantial compliance with the on-site plans and specifications. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-ke.com
(1) srnyan@lukesdaily.com
(1) thauschild@nsjarch.com
(1) tjwatreas@lukesdaily.com

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

PAGE 1 OF 2

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PROJECT NO.: R20-17-261
REPORT NO.: K22740
DATE OF SERVICE: 03/23/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/27/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440

GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
-1 to +3% of Opt

STANDARD COUNTS
MOISTURE - CURRENT: 712 **PREVIOUS:** 718
DENSITY - CURRENT: 1482 **PREVIOUS:** 1484
TEST MODE: Direct Transmission
PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
2.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	21.1	101.4	K21470

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER: 40' E of structure 15-1	8	4' bg	1	23.0	22.1	119.3	97.0	99.9	97
2.	20' E of structure 15-1	8	3' bg	2	22.3	21.1	124.5	101.8	101.4	100
3.	30' E of structure 15-1	8	2' bg	1	25.0	22.1	120.8	96.6	99.9	97
4.	40' E of structure 15-1	8	on grade	1	25.1	22.1	123.3	98.6	99.9	99

Test results on this report meet project specifications as noted on page 1.

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 03/23/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE	OPTIMUM MOISTURE	FIELD DENSITY		MAXIMUM DENSITY	DENSITY
					(%)	(%)	WET	DRY	(pcf)	(% max)

ADDITIONAL COMMENTS:

The contractor placed 4000 psi plain concrete (3500 psi plain required) for the interior wall thickened slabs in the west half of building #4. The footing size and soil bearing capacity, as well as the placement of reinforcing steel and concrete, was in substantial compliance with the on-site plans and specifications. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: YVONNE BEATY, ENGINEERING TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srummyan@lukedrailly.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailly.com

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

SITE OBSERVATION

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES:

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K22812
DATE OF SERVICE: 03/30/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/03/2018

Approximately 16 cubic yards of concrete was placed for S1 type footings on building 4 at lines AB, AC, AE, AJ, AP and AQ. The reinforcing steel was placed in substantial compliance with the plans available for our review on site. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: ERIC HOWARD, CME TECHNICIAN III

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-ks.com
(1) srnyan@lukedraily.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedraily.com

KANSAS CITY TESTING & ENGINEERING,


JIM HYMAN, R.G.
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.