

letter of transmittal



KANSAS CITY
TESTING & ENGINEERING, LLC

DATE 4/19/18 JOB NO. R20-17-261

1308 Adams Street
Kansas City, KS 66103
Ph (913) 321-8100
Fax (913) 321-8181

ATTN: JAKE LOVELESS

TO: GRIFFIN RILEY INVESTMENTS LLC
120 SE 30TH ST
LEE'S SUMMIT MO 64082

RE: RESIDENCES @ ECHELON

WE ARE SENDING YOU

☒ ATTACHED ☐ UNDER SEPARATE COVER ☐ THE FOLLOWING ITEMS:

<input type="checkbox"/> AGGREGATE REPORT	<input type="checkbox"/> CONCRETE REPORT	<input type="checkbox"/> PROPOSAL
<input type="checkbox"/> ASPHALT REPORT	<input type="checkbox"/> FOUNDATION REPORT	<input type="checkbox"/> SOILS REPORT
<input checked="" type="checkbox"/> AS NOTED	<input type="checkbox"/> INVOICE	<input type="checkbox"/> OTHER

COPIES	DATE	NO.	DESCRIPTION
1			SITE OBSERVATION PERFORMED 4/05 - 4/18

THESE ARE TRANSMITTED AS CHECKED BELOW:

<input type="checkbox"/> FOR CHECKING	<input type="checkbox"/> FOR REVIEW / COMMENT	<input checked="" type="checkbox"/> FOR FILES & INFO.
<input type="checkbox"/> FOR YOUR USE ON JOB	<input type="checkbox"/> APPROVED AS NOTED	
<input type="checkbox"/> AS REQUESTED	<input type="checkbox"/> APPROVED AS SUBMITTED	

REMARKS:

COPY TO:

jake@griffinriley.com
tjwatreas@lukedrailly.com
cbeverlin@bdc-engrs.com
thauschild@nspjarch.com
mschlicht@es-kc.com
matthew.munger@cityofLS.net
srunyan@lukedrailly.com

BY:

JIM BYRNES
SR PROJ MANAGER

SITE OBSERVATION

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K22857
DATE OF SERVICE: 04/05/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/16/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES:

The contractor placed epoxy-embedded reinforcing bars, tying the footing longitudinal bars for the stoops for building #5. The bars matched the longitudinal reinforcing steel per the on-site drawings. The bars were embedded 7 to 8" into the existing footings with Simpson Set-XP epoxy (expiration date 10/24/19) in a manner consistent with the epoxy manufacturers's recommendations.

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srulyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



KANSAS CITY
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC
1308 Adams Street
Kansas City, KS 66103
Phone 913.321.8100
Fax 913.321.8181

SITE OBSERVATION

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K22874
DATE OF SERVICE: 04/05/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/16/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES:

Concrete was placed for the foundation wall at A.R/B.2 to B.6, thickened slabs on the west half of building #5 and patio footings on the east and west sides. The reinforcing steel was placed in substantial compliance with the plans available for our review on site. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: JOHN MAXWELL, ENGINEERING TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srulyan@lukedrailey.com
(1) thauschild@nsjarch.com
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,

JIM BYRNES, R.G.
PROJECT MANAGER

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



REPORT OF IN-PLACE DENSITY

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 3

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K22948
DATE OF SERVICE: 04/12/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/17/2018

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440
GAUGE SERIAL NO.: 15277

	DENSITY	MOISTURE
METHOD OF TEST:	ASTM D6938	ASTM D3017
SPECIFICATION:	95% Min	-1 to +3% of opt

STANDARD COUNTS
MOISTURE - CURRENT: 715 **PREVIOUS:** 719
DENSITY - CURRENT: 1478 **PREVIOUS:** 1489
TEST MODE: Direct Transmission
PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY SILTY CLAY	21.0	100.4	K21465
2.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
3.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466
4.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	19.0	102.8	K21468

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER: 20' S of structure 8-7	8	3' bg	1	20.6	21.0	120.1	99.6	100.4	99
2.	70' S of structure 8-7	8	3' bg	1	21.5	21.0	116.9	96.2	100.4	96
3.	30' S of structure 8-7	8	2' bg	1	21.4	21.0	122.9	101.2	100.4	101
4.	80' S of structure 8-7	8	2' bg	2	25.0	22.1	123.3	98.6	99.9	99
5.	30' S of structure 8-7	8	1' bg	1	20.9	21.0	121.5	100.5	100.4	100

Report of Tests continued on page 2

PROJECT NO.: R20-17-261

GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 04/12/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
6.	80' S of structure 8-7	8	1' bg	3	25.5	23.1	117.0	93.2	96.7	96
7.	20' S of structure 8-7	8	on grade	1	20.3	21.0	120.2	99.9	100.4	100
8.	80' S of structure 8-7	8	on grade	3	25.9	23.1	119.6	95.0	96.7	98
9.	20' S of structure 8-8	8	4' bg	2	23.3	22.1	118.2	95.9	99.9	96
10.	30' S of structure 8-8	8	3' bg	2	24.9	22.1	118.7	95.0	99.9	95
11.	20' S of structure 8-8	8	2' bg	1	23.0	21.0	119.1	96.8	100.4	96
12.	25' S of structure 8-8	8	1' bg	1	23.2	21.0	122.7	99.6	100.4	99
13.	30' S of structure 8-8 (rock present)	8	on grade	1	22.2	21.0	123.7	101.2	100.4	101
14.	80' S of structure 8-8	8	2' bg	3	23.3	23.1	114.2	92.6	96.7	96
15.	70' S of structure 8-8	8	2' bg	3	24.3	23.1	119.5	96.1	96.7	99
16.	65' S of structure 8-8	8	1' bg	3	24.6	23.1	114.5	91.9	96.7	95
17.	55' S of structure 8-8	8	on grade	2	23.3	22.1	120.7	97.9	99.9	98
18.	20' E of structure 8-9	8	1' bg	1	20.9	21.0	115.7	95.7	100.4	95
19.	20' E of structure 8-10	8	3' bg	2	23.1	22.1	119.5	97.1	99.9	97
20.	25' E of structure 8-10	8	2' bg	3	25.2	23.1	119.8	95.7	96.7	99
21.	30' E of structure 8-10	8	on grade	2	22.4	22.1	120.3	98.3	99.9	98
22.	20' SE of structure 10-1	8	3' bg	4	18.5	19.0	118.0	99.6	102.8	97
23.	35' SE of structure 10-1	8	2' bg	3	24.2	23.1	116.5	93.8	96.7	97
24.	40' SE of structure 10-1	8	1' bg	2	23.9	22.1	118.7	95.8	99.9	96

Report of Tests continued on page 3

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 04/12/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
25.	30' SE of structure 10-1	8	on grade	2	24.8	22.1	120.1	96.2	99.9	96

Test results on this report meet project specifications as noted on page 1.


ADDITIONAL COMMENTS:

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatres@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K22988
DATE OF SERVICE: 04/13/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/17/2018

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440

GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

ASTM D3017
-1 to +3% of Opt

STANDARD COUNTS

MOISTURE - CURRENT: 720 **PREVIOUS:** 715
DENSITY - CURRENT: 1481 **PREVIOUS:** 1478

TEST MODE: Direct Transmission

PROBE DEPTH: 8

MD #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	19.0	102.8	K21468

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER: 10' W of structure 10-1	8	2' bg	1	20.2	19.0	118.4	98.5	102.8	96
2.	15' W of structure 10-1	8	1' bg	1	18.5	19.0	117.2	98.9	102.8	96
3.	22' W of structure 10-1	8	on grade	1	19.1	19.0	118.9	99.8	102.8	97

Test results on this report meet project specifications as noted above.

ADDITIONAL COMMENTS:

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofls.net
(1) mschlicht@es-ko.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 2

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K23005
DATE OF SERVICE: 04/16/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/17/2018

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440

GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

ASTM D3017
-1 to +3% of opt

STANDARD COUNTS

MOISTURE - CURRENT: 720 **PREVIOUS:** 715
DENSITY - CURRENT: 1481 **PREVIOUS:** 1478

TEST MODE: Direct Transmission

PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
2.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	21.1	101.4	K21470

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STORM SEWER: 50' E of structure 11-2	8	3' bg	1	21.7	22.1	116.3	95.6	99.9	96
2.	60' E of structure 11-2	8	2' bg	2	22.8	21.1	122.8	100.0	101.4	99
3.	60' E of structure 11-2	8	1' bg	2	22.5	21.1	124.0	101.2	101.4	100
4.	50' E of structure 11-2	8	on grade	2	22.5	21.1	124.5	101.6	101.4	100

Test results on this report meet project specifications as noted above.

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 04/16/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
					MOISTURE	MOISTURE	(pcf)		DENSITY	
					(%)	(%)	WET	DRY	(pcf)	(% max)

ADDITIONAL COMMENTS:

The contractor placed 4000 psi plain concrete (3500 psi plain required) for the garage bay slabs on grade for building #4. The placement of vapor barrier, reinforcing steel & concrete was in substantial compliance with the plans available for our review at the site. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srulyan@lakedraily.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lakedraily.com

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 2

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K23022
DATE OF SERVICE: 04/17/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/19/2018

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440

GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
-1 to +3% of Opt

STANDARD COUNTS

MOISTURE - CURRENT: 715 **PREVIOUS:** 720
DENSITY - CURRENT: 1482 **PREVIOUS:** 1481

TEST MODE: Direct Transmission

PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466
2.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
3.	STANDARD PROCTOR	YELLOWISH BROWN SILTY CLAY	19.0	102.8	K21468

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STRUCTURE 11-2 STORM SEWER: 50' W	8	5' bg	1	25.5	23.1	118.5	94.4	96.7	98
2.	40' W	8	4' bg	2	24.8	22.1	124.3	99.6	99.9	100
3.	50' W	8	3' bg	2	23.7	22.1	122.3	98.9	99.9	99
4.	40' W	8	2' bg	1	25.4	23.1	117.0	93.3	96.7	96
5.	30' W	8	1' bg	3	21.4	19.0	124.2	102.3	102.8	100
6.	50' W	8	on grade	2	23.1	22.1	120.4	97.8	99.9	98

Test results on this report meet project specifications as noted above.

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 04/17/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
					MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (pcf)	


ADDITIONAL COMMENTS:

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER



REPORT OF IN-PLACE DENSITY

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 2

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K23054
DATE OF SERVICE: 04/18/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/19/2018

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

GAUGE: Troxler 3440
GAUGE SERIAL NO.: 15277

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

ASTM D3017
-1 to +3% of Opt

STANDARD COUNTS
MOISTURE - CURRENT: 719 **PREVIOUS:** 715
DENSITY - CURRENT: 1491 **PREVIOUS:** 1489
TEST MODE: Direct Transmission
PROBE DEPTH: 8

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN-GRAY SILTY CLAY	22.1	99.9	K21467
2.	STANDARD PROCTOR	REDDISH BROWN SILTY CLAY	23.1	96.7	K21466

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	STRUCTURE 11-3 STORM SEWER: 10' N	8	3' bg	1	24.9	22.1	119.7	95.8	99.9	96
2.	30' N	8	2' bg	1	24.3	22.1	118.7	95.5	99.9	96
3.	40' N	8	1' bg	1	24.8	22.1	119.3	95.6	99.9	96
4.	50' N	8	on grade	1	24.3	22.1	118.5	95.3	99.9	95
5.	50' S	8	3' bg	2	24.4	23.1	116.7	93.8	96.7	97
6.	40' S	8	2' bg	2	25.9	23.1	115.7	91.9	96.7	95
7.	32' S	8	1' bg	2	24.3	23.1	118.7	95.5	96.7	99

Report of Tests continued on page 2

PROJECT NO.: R20-17-261 GRIFFIN RILEY INVESTMENTS, LLC

DATE OF SERVICE: 04/18/2018

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
8.	25' S	8	on grade	2	25.7	23.1	119.3	94.9	96.7	98

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:


The contractor placed 4000 psi plain (3500 plain required) for the slab on grade for the garage bays for building #4 from AN to AR lines. The placement of vapor barrier, reinforcing steel & concrete were in substantial compliance with the plans available for our review at the site. One set of compressive strength test specimens was cast from a sample of the concrete placed.

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdo-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER