

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial  
Village at View High - Off-Site Sanitary Sewer  
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Monday, April 30, 2018

1 The contractors were planning on doing testing today but they called and cancelled for today. I spoke with the camera crew yesterday while they were at the site, they said they were not able to put the camera in the MH A-0 because the water was too high for the camera. They were taking the results back to their bosses for review. I am waiting to hear what the results of the camera test was. Steve Robbins 04/18/2018 2:22 PM

Informational

2 Sanitary Sewer Testing needs to be completed. The camera test for the first 3 MH has passed. The testing has been completed on all the MH up to A-15. One MH vacuum test failed, when that one passes I will call for a camera test for the remaining MH's. Steve Robbins 04/30/2018 2:19 PM

**Comments:**