

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sidewalk Inspection	Steve Robbins	Partial	Monday, April 30, 2018

**Informational**

- 1 There is sidewalk on your property which must be installed. The contractors graded out the path for the sidewalk and have started to form. Steve Robbins 04/17/2018 11:00 AM

**Informational**

- 2 The contractors formed the sidewalk in front of the building going along Independence. They formed the 5 ft sidewalk and compacted the rock, they stopped about 15-20ft before they got to the corner for the ADA ramp. Bob Burns came out to help with the construction talk on the ADA ramp. I gave them an inspection for the section on Independence. They poured the sidewalk for that section and will be ready for another inspection in the morning. Steve Robbins 04/19/2018 3:34 PM

**Informational**

- 3 All has been formed except for the ADA ramps on the corner of Independence and Jones Industrial. The rock has been installed and compacted and sidewalk formed. They are planning on pouring on 4/24. Steve Robbins 04/24/2018 10:40 AM

**Partial Correction**

- 4 There is sidewalk on your property which must be installed. All the sidewalk has passed except for the 2 ADA ramps on Independence and 3 panels of sidewalk that have been removed and need to be replaced. Steve Robbins 04/30/2018 4:03 PM

**Comments:**