

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection Informational	Tom Chandler	Partial	Tuesday, May 01, 2018
1	Tom Chandler 04/19/2018 10:58 AM Begin excation of the sediment basin on the northeast corner of the site.		
Informational			
2	Tom Chandler 04/24/2018 1:39 PM Began construction of the sediment basin at the south west area of the site. Installed stand pipe and skimmer on the basin at the north east of the site.		
Informational			
3	Tom Chandler 04/25/2018 10:51 AM Stand pipe and skimmer installed on the sediment basin at the south west of the site. Rock check dams installed at the basin on the north west of the site. Olsson has been on-site to get proctors. Will be out testing at the end of the week. Stewart Legg is the Project Manager for Olsson.		
Corrective Action Required			
4	Tom Chandler 05/01/2018 11:14 AM Contractor cutting grade at the northwest corner of the site and placing fill at the sediment basin at the southwest corner of the site. Olsson testing today as well.		

Comments: