

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Tuesday, May 01, 2018
1	Jeremy Young 05/01/2018 10:29 AM Crew began construction on Water Line 3. They have only added the road crossing for Seneca Terr. They have added the cross on the east side of the road and 2 valves. They have poly wrapped the valves and the crosses. They have at least 6" of rock surrounding the pipe and will flowable fill the street crossing. The tracer wire is present and wrapped around the valves for now.		
Informational			
2	Jeremy Young 05/01/2018 1:39 PM Crew is adding the street crossing for Line 1 and Line 3. They have added the 8x8 tee (cross) they have wrapped the valve and tee in 12 mil poly wrap. They have added at least 6" of rock surrounding the pipe and are going to flowable fill the street crossing. The tracer wire is present and wrapped around the valve.		

DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Tuesday, May 01, 2018
1	Jeremy Young 05/01/2018 10:29 AM Crew began construction on Water Line 3. They have only added the road crossing for Seneca Terr. They have added the cross on the east side of the road and 2 valves. They have poly wrapped the valves and the crosses. They have at least 6" of rock surrounding the pipe and will flowable fill the street crossing. The tracer wire is present and wrapped around the valves for now.		

Comments:
