
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173800, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Matt Munger	Partial	Tuesday, May 01, 2018
1	Matt Munger 05/01/2018 3:35 PM I spoke with Justin from KAT about when they are going to want to start on the water line. I informed him to contact me when they get a closer time set and that they will need to contact the bank to see if there will be an issue with the shutdown during regular business hours.		
DEI-Retention Basin	Matt Munger	Partial	Tuesday, May 01, 2018
Informational			
1	Matt Munger 05/01/2018 11:30 AM I spoke with Andrew from KC Test lab to discuss the inspections for the retaining wall that is being built as part of the retention pond. Andrew stated he has been checking the stationing and elevation's. Andrew said they are putting down geogrid every 3rd course 6ft wide. I watched the crew compact the gravel and the foreman stated they were doing extra by adding layers of filter fabric between the soil wall.		
DEI-Retention Basin	Matt Munger	Partial	Tuesday, May 01, 2018
Informational			
1	Matt Munger 05/01/2018 11:30 AM I spoke with Andrew from KC Test lab to discuss the inspections for the retaining wall that is being built as part of the retention pond. Andrew stated he has been checking the		

stationing and elevation's. Andrew said they are putting down geogrid every 3rd course 6ft wide. I watched the crew compact the gravel and the foreman stated they were doing extra by adding layers of filter fabric between the soil wall.

Informational

2 Matt Munger 05/01/2018 2:44 PM

KC Test Lab was on site to do the compaction testing and overseeing the retaining wall inspections.

Comments:
