Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20180146, Building Permit - Residential Address: 4721 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Electrical Service Khanh Nguyen Failed Wednesday, May 02, 2018

Inspection - Residential

Corrective Action Required

1 Misc -INSTALL A LISTED REBAR GROUNDING CLAMP. NO DISIMILAR

METAL-METAL CONTACT

All Rough Inspection - Khanh Nguyen Failed Wednesday, May 02, 2018

Residential

Corrective Action Required

1 Misc FRAMING:

-Fb foyer/garage wall from roof; Fb all floor penetrations; Fb basement wall from soffits; Fb wall vertically at max ten ft interval

-Anchor garage and basement sill plate per code. Some missing washers&nuts

- -Two stud support under double joist below master bed
- -Solidblock cantilevered joists below master bed
- -Security block for all exterior doors
- -Nail corner studs per code
- -Nail CSPF wall sheathing to header per plan; block and nail
- -Move roof supporting struts above master bath to bearing wall
- -Provide full support for roof strut at foyer closet/bath wall
- -Add another strut support for ridge above front bed

MECHANICAL:

- -Lower duct to basement bath ceiling level
- -Secure basement fireplace to framing

PLUMBING:

- -Secure gas csst line at fireplace
- -Nail all stud shoes at kitchen exterior wall and laundry wall
- -Strap wall top plates bored more than 50% at front bath

ELECTRICAL:

- -Install wall receptacle spacing per code at front basement bed
- -Protect wiring at exterior kitchen wall above cooktop
- **DO NOT INSULATE

Comments: