
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174063, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Jeremy Young	Partial	Wednesday, May 02, 2018

Informational

- 1 Jeremy Young 05/02/2018 2:43 PM Crew has begun installing the water line on site. They have added approx 40' of line. They have added 2 tees and have wrapped them with 12 Mil Poly. They have at least 6" of rock surrounding the pipe and will backfill.

DEI-Water - Material Verification	Jeremy Young	Partial	Wednesday, May 02, 2018
--------------------------------------	--------------	---------	----------------------------

Informational

- 1 Jeremy Young 05/02/2018 2:38 PM Crew had material delivered that was incorrect. The Certa-Lock pipe was not of the correct pressure rating and was not C900. This has been corrected and the correct pipe is on site for the road crossing.

DEI-Water - Material Verification	John DiMauro	Partial	Wednesday, May 02, 2018
--------------------------------------	--------------	---------	----------------------------

DEI-Site Visit	John DiMauro	Partial	Wednesday, May 02, 2018
----------------	--------------	---------	----------------------------

Informational

- 1 Jeremy Young 05/02/2018 2:43 PM Crew has begun installing the water line on site. They have added approx 40' of line. They have added 2 tees and have wrapped them with 12 Mil Poly. They have at least 6" of rock surrounding the pipe and will backfill.

Comments:
