

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174063, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Monday, May 07, 2018

- 1 Jeremy Young 05/07/2018 9:49 AM Crew is installing the water line. They have installed approx 80' of pipe. They have wrapped the couplers with 12 Mil. poly wrap and have the tracer wire present. They have added the marker tape. They will add the fire hydrants and pour the thrust blocks.

Comments:
